



# US 59 LOOP/ FUTURE IH 69

---

Laredo MPO


*Roberto Rodriguez, P.E  
Laredo District*





# US 59/ FUTURE IH 69

Total Estimated Construction  
Costs: **\$234 million**  
(\$96M is funded)  
Total Estimated ROW Costs:  
**\$219 million**



## Interchanges Construction Costs (Webb County)

CSJ	Description	Limits	Cons Cost (Mill)	Funding		
				Category 2 (Mill)	Category 12 (Mill)	CBI (Mill)
0086-14-075	Construction of Interchange	US 59/ Del Mar	\$ 24.10	\$ 24.10		
0086-14-076	Construction of Interchange	US 59/ Shiloh	\$ 21.50	\$ 21.50		
0086-14-077	Construction of Interchange	US 59/ Airport	\$ 14.79	\$ 12.36		\$ 2.43
0086-14-078	Construction of Interchange	US 59/ Jacaman	\$ 19.69	\$ 2.69	\$ 17.00	
0086-14-079	Construction of Interchange	US 59/ University Blvd	\$ 16.85	\$ 16.85		
		Total	\$ 96.93	\$ 77.50	\$ 17.00	\$ 2.43

# Project Status Environmental / Schematic / ROW / Design

## ENVIRONMENTAL

In Progress. Waiting 6F Clearance. (Mike Graham)

## SCHEMATIC

Received Schematic from County. Being Updated by TxDOT Consultants

## PS&E

4 Companies Hired by TxDOT. PS&Es Under Development

## ROW

ROW Mapping In Progress. Pending Env Clearance and Updated Survey

- Limited Access to Properties/ Business
- Additional Construction Cost.- Construction Performed to connect interchanges will be demolished for next phase.
- Traffic Control Plan



# US 59/ FUTURE IH 69

## Questions ?

Roberto Rodriguez, P.E

956-712-7735

---